

Gills House Construction Schedule



Habitat for Humanity of Marion County will begin construction of its 8th home to benefit the Gills family in June. The home will be located on 203 Spurgeon Dyar Road in Hamilton. The tentative schedule is as follows:

<u>Work Date</u>	<u>Activities</u>	<u>Volunteers Needed</u>
May 30 th – June 3 rd	Prep for Flooring	6
June 4 th	Sub-Flooring	20
June 11 th	Frame Walls/Sheath/Erect	25
June 18 th	Frame/Finish all Walls/Frame porch & Trusses	25
June 24 th	Erect Trusses (morning)	8
June 25 th	Deck Roof	15
July 9 th	Shingle roof/Rough in Electrical Install door & windows	30
July 16 th	Install siding/finish elect./ Plumbing rough ends Kitchen/bathroom blocking/ Wall installation/Attic Stairs/ Install Deadwood	20
July 23 rd	Install Sheetrock/Complete Siding/Soffits	20
July 25 th – 29 th	Finish Sheetrock/Spray Ceilings/Finish Plumbing	
July 30 th	Prime/Paint the House Week/ Install A/C, Insulation attic Youth Day	16
July 30 th – Aug. 6 th	Pour Front Porch/Sidewalk/Rear Landing Install A/C, Connect Water, Sewer	
August 6 th	Install doors/clean-up/ Install electrical/molding/ Baseboards/closet doors/Shelving/landscape	16
August 13 th	Finish molding/caulking/doors/ Flooring/electrical Kitchen Cabinet/Counter Tops	18
August 20 th	Install Flooring/Finish Porches/Crawlspace Door	12
August 27 th	Landscaping/Sod/Bathroom Vanity Mirrors/ Towel Bar/Install bi-fold doors	15-20
September	House Dedication – To Be Determined	