

Construction schedule for the Vicky Moore house in Hamilton

Week	Work Date	Activities	# Vols. Required
	May 12-15	Pour foundation	6
	May 16-30	Mason work	12
1	June 2	Build floor structure	15
2-3	June 9-16	Finish floor structure/erect sheath walls/erect trusses/frame porch/ deck roof	30
4	June 23	Shingle roof/rough in electrical/install door/ windows	30
5-6	June 30- July 7	Install siding/finish elect./plumbing rough ends/kitchen/bathroom blocking wall installation	20
7-8	July 14-21	Construct porches/install sheet rock complete siding/soffits	20
8-9	July 23-27	Finish sheet rock/spray ceilings	
9	July 28	Prime/paint the house week/install AC/ insulation attic/Youth Day	16
10	August 4	Install doors/clean-up/install electrical install molding/baseboards/closet doors shelving/landscape	16
11	August 11-17	Finish molding/caulking/finish doors,etc flooring/electrical	18
12	August 18	Catch up final	12
13	August 25	Kitchen cabinet/counter tops/carpet vinyl flooring/grass	12
	September 16	Dedication	