

# Robinson House Construction Schedule



Habitat for Humanity of Marion County will begin construction of its 6<sup>th</sup> home to benefit the Robinson family in June. The home will be located on 3<sup>rd</sup> Street North in Guin. The tentative schedule is as follows:

<u>Work Date</u>	<u>Activities</u>	<u>Volunteers Needed</u>
July 1 <sup>st</sup>	Pour Foundation	6
July 6-10	Mason Work	6
July 11 <sup>th</sup>	Build Floor Structure	15
July 18 <sup>th</sup>	Finish floor structure	30
	Erect Sheath walls/Trusses/ Frame porch/Deck Roof	
July 25 <sup>th</sup>	Shingle roof/rough in Electrical	30
Aug 1 week	Install door & windows	20
	Install siding/finish elect. Plumbing rough ends Kitchen/bathroom blocking Wall installation/Construct Porches/install sheetrock Complete siding/soffits	
Aug. 10-14	Finish sheet rock/spray ceilings	
Aug. 15 <sup>th</sup>	Prime/Paint the House Week	16
	Install A/C, Insulation attic Youth Day	
Aug. 22 <sup>nd</sup>	Install doors/clean-up	16
	Install electrical/molding/ Baseboards/closet doors/ Shelving/landscape	
Aug. 24-29	Finish molding/caulking/doors	18
	Flooring/electrical	
Sept. 5 <sup>th</sup>	Catch up Final/Kitchen cabinet counter tops/carpet/vinyl flooring	12
	Grass	
Sept. 19 <sup>th</sup>	House Dedication	